Erosion Control Application Checklist

Project Name:____

This checklist must accompany the

Stormwater / Erosion Control Application

For City Use Only Permit Number:_____

Date Received:_

Parcel Number:____



	Area of	Increase in	
Lot Size	Disturbance	Impervious Area	

Please check Appropriate box: I= Included, NA= Non-Applicable (If "NA" is checked, an explanation must be entered)

			Applicant	C	ity
A. Plan Requirement – All Size Plans - General	Ι	NA	Explanation/Location in Plan	Ι	NA
1. Narrative describing the proposed project, including					
implementation schedule of designed practices.					
2. Identifies the Contractor responsible for installing and					
maintaining the practices along with contact information.					
3. Use Best Management Practices that will remove 80% of					
total suspended solids from stormwater leaving the					
construction site.					
4. Show all stock piles on site with Best Management Practices					
to prevent soil loss from the pile. Piles must be stabilized if					
they will be inactive for more than 7 days.					
5. Tracking pad(s) shown on the plan.					
6. Inlet protection shown on plan.					
7. Identify site dewatering techniques for removing sediment					
from the pumped water.					
8. Construction of the parking and staging areas are identified to					
be constructed early in the construction.					
9. Identify flows passing through the development from					
drainage areas outside the development and provide for					
bypass diversion around the disturbed area.					
10. If site is greater than 1 acre, submit approved NOI from the					
Department of Commerce, or Natural Resources.					
11. Special measures have been taken for slopes greater than 12%					
(1 vertical: 8 horizontal).					
B. Construction Plan Notes					
1. Disturbed areas are minimized during construction and is					
specifically called out on the contractors installation plan.					
2. All disturbed ground left inactive for more than 7 days shall		_			
be seeded and mulched during the period April 15-September					
15.					
3. If final restoration is not completed by October 15, the					
contractor shall use straw matting or anionic polyacrylamide					
(PAM) spray to prevent erosion during the winter and early					
spring months.					
4. Sequence of construction of the development site including					
stripping top soil, clearing, rough grading, utility installation,					
construction of infrastructure and buildings, and final grading					
and landscaping.					
C. Existing Site Plan				<u> </u>	1
1. Map of existing site and 200 feet minimum beyond boundary, scale not loss than $1^{2}=100$ feet					
scale not less than 1"=100 feet.2. Contours shown not less than 5 foot intervals with flow				<u> </u>	
direction arrows.					
3. Vegetative cover.					

Erosion Control Application Checklist

Project Name:_____

This checklist must accompany the

Stormwater / Erosion Control Application

For City Use Only			
Permit Number:			

Date Received:_



Parcel Number:

4. Soil type.	
5. Locations and dimensions of utilities, structures, roads,	
highways and paving.	
6. Primary or secondary environmental corridors or other areas	
of significance.	
7. Disturbed areas greater than 10-acres have a designed	
sedimentation basin.	
D. Final site plan showing the final site conditions at the	
same map scale as the existing site plan.	
E. Site Construction Plan	
1. Locations and dimensions of all proposed land disturbing	
construction activity.	
2. Locations and dimensions of all temporary soil or dirt stock	
piles.	
3. Location and dimensions of all construction site management	
control measures.	
4. Schedule of starting and completion date of each land	
disturbing construction activity.	
5. Sequence of construction of the development site including	
stripping top soil, clearing, rough grading, utility installation,	
construction of infrastructure and buildings, and final grading	
and landscaping.	
6. Provisions for maintenance of the construction site control	
measures during construction.	
7. Estimates of the runoff coefficient of the site before and after	
construction activities are completed.	
8. Cross sections and flow calculations for diversion ditches.	
F. General Construction Site Plan	
1. Identify each control measure on the plan.	
3. Staging construction.	
4. Protect downslope drainage inlets.	
5. Minimize tracking at all times.	
6. Clean up of off site sediment deposits.	
7. Proper disposal of building materials and refuse.	
8. Stabilization of drainage ways.	
9. Control of erosion from stockpiles.	
10. Soil erosion control and overland runoff control measures,	
including runoff calculations as appropriate.	
11. Installation of permanent stabilization practices as soon as	
possible after final grading.	
12. Submittal of the erosion control plan statement including	
timelines submitted at time of building permit application.	
13. Other	
14. Other	
15. Other	
16. Other	
17. Other	
18. Other	

Erosion Control Application Checklist

Project Name:_____

This checklist must accompany the

Stormwater / Erosion Control Application

For City Use Only Permit Number:_

Date Received:_

Parcel Number:



Narrative for NA items: